

COMPLETION REPORT

1	Name of the work	Improvements to Asphalting to Mallasandra main road from Govt. School to Anjaneya Temple road in Mallasandra in Shettyhalli Sub Division Ward No. 13		
2	Sanctioned Estimate No. & Date	TS/81/12-13 dt-04.03.2012		
3	Head of Account which is chargeable	P-2201		
4	Instrument Order NO. & Date	EE/00/w0/447/12-13		
5	Name Of Contractor	KRIDL		
6 a	Time Stipulated for Completion of work	90 days.		
b	Delay in Exculation of Work	-		
7	Measurement recorded in	4160		
8	Check Measurement of the Asst	In Part Bill		
9	Name of the office/official in charge of the work			
10	a) Asst. Eng/junior Eng	Nagabhushan		
	b) Asst. Exe Engineer	Jayaliggappa		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
25:00 lacs		Rs. 20,90,835.07		

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

ಶಿಬ್ಬಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EX. EXECUTIVE ENGINEER
Bengaluru
Bengaluru Mahanagara Palike